

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12  
13  
14  
15  
16  
17  
18  
19  
20  
21  
22  
23  
24  
25  
26  
27  
28  
29  
30  
31  
32  
33  
34  
35  
36  
37  
38  
39  
40  
41  
42  
43  
44  
45


**A CASE STUDY ON STRENGTH EVALUATION OF STEEL CONNECTION ASSEMBLIES EMBEDDED IN PRECAST MEMBERS**

**James A. Attenhofer**, Clemson University, Clemson, SC  
**Tommy Mitchell, PE**, Tindall Corporation, Spartanburg, SC  
**Brandon E. Ross, PhD, PE**, Clemson University, Clemson, SC

**ABSTRACT**

*This paper is a case study in the application of ACI 318-05 Chapter 20, Strength Evaluation of Existing Structures, to evaluate steel connection assemblies embedded in precast members. The evaluation described in the paper was conducted to address a purchaser’s concerns over the level of quality assurance used for welds in the steel assemblies. These concerns were expressed after the members were already fabricated but before they were completely erected. Because the welds in question were embedded in concrete they could not be visually observed, nor could they be directly tested without destroying the precast members. In lieu of direct testing of the welds, a load test regime was conducted based on ACI chapter 20. Load tests were informed by structural analyses, which were also a primary feature of the evaluation. Details and results of the structural analyses, load tests, and application of ACI chapter 20 are discussed.*

**Keywords:** Strength Evaluation, Concrete Cracks, Load Testing, Welds, Steel Connection Assemblies, ACI 318-05 Chapter 20



46 **INTRODUCTION**

47

48 The following paper is a case study on the evaluation of weld strength in steel connection  
49 assemblies embedded in precast concrete members. The program was initiated to address a  
50 purchaser's concerns over the level of quality assurance of the welds in the connection  
51 assemblies. The assemblies in question were for connections in precast concrete members.  
52 Concerns regarding the quality assurance were brought to the attention of the precast supplier  
53 after the members were already fabricated, but before they were erected. This paper does not  
54 consider the validity of the purchaser's concerns, but rather focuses on the actions taken to  
55 alleviate those concerns. Specifically, experimental and analytical evaluation programs  
56 were conducted, with chapter 20 *Strength Evaluation of Existing Structures* of ACI 318-05<sup>1</sup>,  
57 serving as the basis for evaluation.

58

59 This case study describes the experimental and analytical methodologies used in the  
60 program, which were developed in accordance with the commentary from ACI R20.1:

61 *If the safety concerns are related to an assembly of elements or an entire*  
62 *structure, it is not feasible to load test every element and section to the*  
63 *maximum. In such cases, it is appropriate that an investigation plan be*  
64 *developed to address the specific safety concerns. If a load test is*  
65 *described as part of the strength evaluation process, it is desirable for all*  
66 *parties involved to come to an agreement about the region to be loaded,*  
67 *the magnitude of the load, the load test procedure, and acceptance*  
68 *criteria before any load tests are conducted.*

69 Four primary parties were involved in the evaluation program. The first party was the  
70 purchaser, who will not be mentioned by name. Two structural engineers acting as the  
71 purchaser's representatives were assigned to evaluate and observe all phases of the program.  
72 The second party was the primary supplier of the overall project, who will not be mentioned  
73 by name. Representatives of the primary supplier observed work performed during testing.  
74 The third party was the secondary supplier, Tindall Corporation, who served as the precast  
75 fabricator and erector. Tindall Corporation's Chief Engineer served as the engineer of record  
76 for the precast system. Tindall Corporation will be referred to as the "fabricator", and  
77 Tindall Corporation's Chief Engineer will be referred to as the "structural engineer of  
78 record" for the remainder of this paper. "Structural engineer of record" (SER) will be used  
79 when discussing engineering responsibilities and tasks, and "fabricator" will be used in all  
80 other instances. The final party was a representative from the Glenn Department of Civil  
81 Engineering at Clemson University, who was selected by the purchaser's representative and  
82 SER to act as an independent consultant. The representative from the Glenn Department of  
83 Civil Engineering will be referred to as the "consultant" in this paper. Collectively the  
84 purchaser's representatives, SER, fabricator, and consultant will be referred to as the  
85 "evaluation team."


86

87 The case study involves a three-story, 64,700 sf plan area, industrial facility built almost  
88 entirely of precast beams, columns, wall panels, roof panels, and frames. In total, 1,433

89 precast members were used in the structure. Connections between precast members were  
90 facilitated using embedded steel connection assemblies commonly used in the industry.  
91 Individual assemblies were comprised of multiple plates and reinforcing bars connected by  
92 welds (Figure 1). The evaluation program focused on the strength of these welds.  
93 Connections typically fit in one of the general categories shown in Figure 1. The  
94 structural layout facility was uniform and typical member sizes and details were used  
95 throughout. The design basis for the facility was the 2006 IBC<sup>2</sup> and ACI 318-05.  
96 Connections were designed using the 6th edition of the PCI Design Handbook<sup>3</sup>.

Formatted: Font: (Default) Times New Roman

Formatted: Font: (Default) Times New Roman



100  
101  
102  
103  
Figure 1 - Connection assemblies

104 Steel connection assemblies were built in-house by the fabricator. Quality Control provided  
105 for the welds in the assemblies was consistent with PCI MNL-116 Division 6 provisions<sup>4</sup>.  
106 This level of inspection and documentation is typical for the precast industry. Although PCI  
107 MNL-116 provisions were originally approved by the purchaser for use on the project, the  
108 purchaser subsequently asserted that they anticipated a more stringent degree of inspection

109 and documentation based on their interpretation of AWS D1.6 provisions<sup>5</sup>. To address the  
 110 purchaser’s concerns, the purchaser’s representative and SER mutually agreed to conduct an  
 111 experimental and analytical program to evaluate the welds in question. The independent  
 112 consultant was retained to assist in the design and execution of the evaluation program.  
 113

114  
 115 **PRELIMINARY ANALYTICAL PROGRAM**  
 116

117 The first stage in the evaluation program was a review of all design calculations performed  
 118 by the SER. The review was conducted by the independent consultant and included the  
 119 evaluation of loads and capacities for each connection type. In the few minor instances where  
 120 discrepancies were observed in the calculations, they were resolved through discussions  
 121 between SER and consultant. These discrepancies resulted in differences of capacity less  
 122 than 2%, and differences in load less than 16%. The loads calculated by the SER were  
 123 typically larger than those calculated by the consultant, and were the result of simplifying,  
 124 but conservative, procedures used to determine tributary areas. The conservative values from  
 125 the SER were used for subsequent analyses.  
 126

127 After loads and capacities were verified, a demand-to-capacity ratio (DCR) was calculated  
 128 for the welds in each type of connection using Equation 1. DCR provided a quantified means  
 129 of assessing the criticality of deficient welds in each connection. A DCR of 1.0 meant that  
 130 the nominal weld strength was equal to the factored load; a DCR of 0.5 meant that the  
 131 nominal strength was twice the factored load. Conversely, a DCR of 0.5 also meant that 50%  
 132 of the weld could be defective or omitted and the nominal weld capacity would still be equal  
 133 to the factored load. A strength reduction factor of 0.75 was used in the weld design  
 134 calculations, meaning that a DCR of 0.75 or smaller was needed to satisfy minimum code  
 135 requirements. Values for DCR ranged from 0.11 to 0.46.  
 136

137 
$$DCR = \frac{R_u}{R_n} \qquad \text{Equation 1}$$

138  
 139 Where:  
 140  $R_u$  is the maximum factored load supported by the welds in the connection assembly  
 141  $R_n$  is the nominal capacity of welds in the connection assembly as specified by SER  
 142

143 Tested strength of electrodes was confirmed by reviewing documentation from the material  
 144 supplier. The specified weld electrode material was 100 ksi. Documentation by the material  
 145 supplier reported typical electrode strength of 109ksi. The conservative specified value was  
 146 used when calculating DCR.  
 147

148 The same types of connection assembly were used in multiple places throughout the  
 149 structure. In these instances, the factored load from the worst case was used to calculate  
 150 DCR for a given connection type.  
 151

152 Welds in the connection assemblies were designed to have greater capacity than the  
153 components being connected. The components, however, were not the subject of concern for  
154 the purchaser. Thus the nominal strength of the welds -not the components- was used to  
155 calculate DCR. This approach was taken so that the DCR would highlight conditions and  
156 connections where deficient welds would be of greatest concern.

157  
158

## 159 **EXPERIMENTAL PROGRAM**

160

161 After completion of the preliminary analytical program, the evaluation team held a meeting  
162 to review the preliminary analysis and to determine a direction for the experimental portion  
163 of the program. During the meeting, all parties agreed upon the test procedures and criteria  
164 described in the following sections.

165

### 166 **BASIS, SAMPLING, AND LOADING**

167

168 ACI 318-05 Chapter 20, *Strength Evaluation of Existing Structures*, was used as a basis for  
169 the experimental program. The ACI committee 437 report, *Load Tests of Concrete*  
170 *Structures: Methods, Magnitude, Protocols, and Acceptance Criteria*, was also consulted to  
171 design the experimental program<sup>6</sup>. Evaluation was limited to those connections with a DCR  
172 equal to or greater than 0.25. At this threshold, 67% of the weld could be deficient or  
173 omitted and the nominal strength multiplied by the strength reduction factor would still be  
174 greater than the factored load. By only testing connection assemblies with DCR greater than  
175 0.25, it was implicitly assumed that the fabricator consistently provided at least 67% of the  
176 specified weld.

177

178 Due to the difficulty of removing embedded assemblies for direct evaluation and testing,  
179 assemblies were indirectly evaluated by testing the precast members holding the assemblies.  
180 This approach can be described by making analogy of the precast members to a chain. In this  
181 analogy, each link in the chain represented a component of the load path through a precast  
182 member. Chain links included the bearing plate, weld, reinforcement bars, and concrete. It  
183 was assumed that load testing would manifest problems in the weakest link. If the links were  
184 sufficient to support the test loads, then it was concluded that the connection system,  
185 including the welds in question, had adequate capacity. This approach limited construction  
186 delays because it did not require removal of assemblies from previously fabricated members.  
187 Members that were not damaged during load testing were permitted to be used in the  
188 structure.

189

190 The number of connections that were evaluated was based on ACI 20.2.2, which sets the  
191 requirements for identifying sizes and spacing of reinforcement in existing structures. The  
192 commentary for this section states that in large structures, determination of reinforcement  
193 details at 5% of the critical locations “may suffice if these measurements confirm the data  
194 that was provided in the construction drawings.” Based on this commentary, all parties in the  
195 evaluation team agreed that adequacy of the connection assemblies would be confirmed by  
196 testing 5% of critical locations. This interpretation may not be applicable in other

197 circumstances and should be evaluated on a case-by-case basis. Because the same types of  
198 connections assemblies were used throughout the structure, “critical locations” were defined  
199 as those locations for each connection type that had the largest design loads.

200  
201 The test loads were calculated using the design loads from the critical locations and the load  
202 combinations from ACI 20.3.2. Based on ACI 20.4, loads were applied to the members in  
203 four approximately equal stages and the maximum load was held in place for 24 hours.

204  
205 ACCEPTANCE CRITERIA

206  
207 The accept/reject criteria of 20.5.2 are based on deflections. To make the criteria applicable  
208 to testing of connection assemblies, the requirements were modified to consider crack width  
209 in lieu of deflection. This modification is consistent with the commentary from R20.5.2  
210 which acknowledges that “In the case of a very stiff structure, however, the errors in  
211 measurements under field conditions may be of the same order as the actual deflections and  
212 recovery.” Furthermore, section 20.4.1 includes crack width as one of the response  
213 measurements to be considered in testing.

214  
215 One deflection criterion from 20.5.2 is that the structure must recover at least 75% of peak  
216 deflection after the load is removed. The evaluation team interpreted this to mean that an  
217 acceptable connection assembly should exhibit significant elastic recovery after being  
218 subjected to the prescribed load. Accordingly, a crack width criterion was established that  
219 required connections to exhibit elastic recovery. Following the form of ACI equation 20-2,  
220 Equation 2 was established for determining acceptable residual crack width:

221  
222 
$$W_r \leq \frac{W_1}{3}$$
 Equation 2

223  
224 Where:

- 225  $W_r$  is the residual crack width after load has been removed
- 226  $W_1$  is the maximum crack width under ACI chapter 20 applied load

227  
228 Equation 2 requires that 67% of the peak crack width be recovered upon removal of the load.  
229 Failure to close the crack to at least 67% suggests that some portion of the connection  
230 experienced unacceptable plastic deformation during loading, and that the connection was  
231 near its ultimate capacity. The 67% recovery requirement for crack width was less stringent  
232 than ACI equation 20-2 requires for deflections. The reason for the reduced requirement was  
233 to account for the possibility of concrete debris lodging in a crack and restraining closure.  
234 The evaluation team chose 67% recovery of crack width as a compromise between elastic  
235 recovery and the possible effects of debris. This decision was of minor consequence in the  
236 test program because almost all of the tested connections had either no cracking or had  
237 greater than 75% recovery.

238  
239 The qualitative acceptance criteria of 20.5 were also applied to the test program. These  
240 criteria included compression failure (20.5.1), shear failure (20.5.3), inclined cracking  
241 (20.5.4), and bond failure (20.5.5). A maximum crack with of 0.04 in. was also imposed as

242 an acceptance criterion. This value was the crack width threshold for serviceability of the  
 243 structure as set by the SER. The project specifications required repair of cracks greater than  
 244 0.008 in. in width, and the SER selected half of that value for the serviceability limit. By  
 245 imposing this limit, the project team enforced serviceability requirements as well as strength  
 246 requirements. Qualitative acceptance and rejection criteria are summarized in table 1.

247  
 248 Table 1 – Qualitative Accept/Reject Criteria

Acceptable test	Rejectable test
Cracking does not occur.  If cracking does occur, the maximum crack widths are less than 0.04 in. and cracks larger than the serviceability limit close after the load is removed. (ACI R.20.5.1, 20.5.2)  The assembly does not collapse and is able to support the applied load throughout the test without concrete spalling or crushing. Minor surface scaling around embed is acceptable. (ACI 20.5.1)  Cracking in anchorage and/or lap splice regions shall not indicate imminent failure. (ACI 20.5.5)  Plastic (permanent) displacements of steel elements indicate ductile behavior of the connections and shall not automatically result in rejection. Test members having excessive ductile displacement shall not be installed in the structure. (ACI R20.5.1)	Extensive cracking occurs.  Crack width exceeds 0.04 in. and/or cracks do not close significantly after the load is removed. (ACI R.20.5.1, 20.5.2)  The assembly collapses or is otherwise unable to support the applied load throughout the test. Or, concrete spalls or crushes during testing. (ACI 20.5.1)  Cracking in anchorage and/or lap splice regions indicate imminent failure. (ACI 20.5.5)

249  
 250  
 251 TESTING

252  
 253 Load test procedures of ACI 20.3 and 20.4 were used in the program. Loads were applied in  
 254 four approximately equal stages and response measurements were taken after each stage.  
 255 Testing took place in the fabricator’s storage yard. Precast members that were not being  
 256 evaluated were used to apply the load (Figure 2). The total load was held in place for  
 257 24 hours, following which additional response measurements were taken. Loads were  
 258 calculated as from the combinations given in ACI 318-05 section 20.3.2.  
 259

Formatted: Font: (Default) Times New Roman




Figure 2 - Application of load to gusset assembly

Multiple connections were tested in a single test set-up.




Figure 3 shows the setup for testing assembly connections at dapped ends beams and pocket girders. In this test set-up, 8 dapped beam connections and 8 beam pocket connections were tested. The wall and column test setups tested only two connections each load test, one on each wall or column (Figure 2). The tests were conducted by the fabricator with the same crew used for erection of the industrial facility. The set-up tolerances used in the tests were consistent with those used during erection of the facility (PCI MNL 135-00)<sup>7</sup>. Testing was observed by the SER, purchaser’s representative, and the consultant.

Formatted: Font: (Default) Times New Roman, Check spelling and grammar

Formatted: Left, Don't add space between paragraphs of the same style

Formatted: Font: (Default) Times New Roman, Check spelling and grammar

Formatted: Font: (Default) Times New Roman, Check spelling and grammar

Formatted: Font: (Default) Times New Roman




Figure 3 – Dapped beam and pocket girder test setup

Load pieces used were placed on the connections using a crane. The weights of the pieces were calculated using known member dimensions and concrete unit weight, and verified using a load cell on the crane. As a safety measure, steel shoring was placed below the load pieces during the loading process. Shoring was placed with a small gap below the load pieces so as to provide support in the event of a failure, but to not attract load during testing (Figure 4).

Formatted: Font: (Default) Times New Roman, 12 pt



Figure 4 - Shoring below precast member during testing

Each connection was evaluated for cracking and/or other indications of structural damage at the following milestones:


- Immediately before testing
- After each of the four loading stages
- 24-hours after full load was placed

- 289 • Immediately after all loads were removed

290 When cracks were observed, they were measured, marked, and photographically documented  
 291 | (Figure 5Figure-5). Cracks widths were measured using a microscope that was precise to +/-  
 292 0.001 in. When the microscope could not be used due to physical constraints (e.g.  
 293 microscope could not physically fit over the crack due to a conflict with assembly or  
 294 | member), a crack comparator card was used. Figure 6Figure-6 (right) shows the use of a  
 295 comparator card to measure a crack that was too close to the gusset plate to be readable with  
 296 the microscope. A mark was placed on the concrete face to ensure that crack width  
 297 measurements were also taken at the same location. To further ensure consistency in crack  
 298 measurements, the same person always measured crack widths on a given precast member.  
 299

Formatted: Font: (Default) Times New Roman

Formatted: Font: (Default) Times New Roman



300  
 301 Figure 5 - Documentation of cracks after load stage 3 (left) and load stage 4 (right)



303  
 304 Figure 6 - Measuring crack with microscope (left) and card (right)

305 | Attempts were made to evaluate the behavior of gusset plate assemblies (Figure 1Figure-1B)  
 306 by measuring the gap between the concrete surface and back of the connection plate. The  
 307 approach was to use steel plates of known thickness to measure the increase/decrease in the

Formatted: Font: (Default) Times New Roman

308 | gap as the load was applied/removed (Figure 7). This approach was unsuccessful  
 309 because the steel plates were not precise enough to practically measure changes in gap size  
 310 under field conditions. Furthermore, in some members the gap could not be measured  
 311 because the back of the gusset was embedded in concrete. In the end, the evaluation team  
 312 decided to abandon gap measurements as a means of evaluation.

313  
 314 Each of the connection assemblies tested in the program satisfied the acceptance criteria  
 315 established by the evaluation team. Had any of the connections failed, then a reloading test  
 316 would have been conducted within 72 hours of the first test, as per ACI 20.5.2.

317  
 318



319

320 Figure 7 - Measuring gap behind gusset plate

321

## 322 REPORTING

323

324 A report was prepared for each test setup, and included the following information:

- 325
- Identification for each member and connection assembly in the setup
  - Date of loading and unloading
  - Name of each observer
  - Weight of each load piece and time of placement/removal
  - Overall picture of the setup during each load phase
  - Pictures of each connection during each load phase
  - Pictures and descriptions of cracking and/or other damage(if applicable)
  - Crack width measurements at each connection during each load phase (if applicable)
  - Calculations of experimental and allowable experimental crack width (if applicable)
  - Statement regarding pass or fail of each connection assembly

326  
 327  
 328  
 329  
 330  
 331  
 332  
 333  
 334  
 335 These reports were prepared by the consultant and submitted to the purchaser's  
 336 representative for review and approval. To expedite acceptance of the reports, the  
 337 purchaser's representative provided unofficial reviews during report preparation.

Formatted: Font: (Default) Times New Roman

338 **RELIABILITY ANALYSIS**

339

340 The consultant has recently completed a reliability analysis of the entire structure to augment  
341 results from the experimental program. The overall goal of the reliability analysis was to use  
342 probabilistic methods to determine the likelihood that a deficient weld would result in a  
343 structural failure. A detailed discussion of the methodology and results will be described in a  
344 forthcoming publication. The reliability analysis supported the conclusion from the  
345 experimental program that the tested connection assemblies are acceptable for use in the  
346 structure.

347

348

349 **SUMMARY AND LESSONS LEARNED**

350

351 A case study has been presented on strength evaluation of steel connection assemblies in  
352 precast concrete members. The evaluation was conducted to address a purchaser's concerns  
353 over the level of quality assurance for welding in the connection assemblies. The welds in  
354 question were embedded in concrete and could not be directly observed or tested without  
355 destroying the housing member. Experimental and analytical methods, based in part on ACI  
356 318-05 Chapter 20, were used to indirectly evaluate the welds and resolve the purchaser's  
357 concern. The following lessons learned may be useful for other parties undertaking similar  
358 evaluation programs:

359

- 360 • **Collective effort from the evaluation team.** The purchaser's representative,  
361 structural engineer of record, fabricator, and consultant worked together to achieve  
362 resolution of the purchaser's concern. Sampling protocols, test methods, and  
363 accept/reject criteria were collectively established and rigorously defined prior to  
364 embarking on the evaluation program. Differences of opinion - which certainly did  
365 occur - were resolved through continuous and respectful communication.
- 366 • **Application of ACI 318-05 chapter 20.** The provisions of ACI 318-05 chapter 20  
367 provided a baseline for conducting and analyzing load tests. The commentary  
368 associated with this chapter was particularly valuable in determining how to apply  
369 the code provisions to the conditions being evaluated.
- 370 • **Conservative weld design.** Welds specified by the engineer of record had nominal  
371 strengths that were two to ten times greater than the factored loads carried by the  
372 welds. Primarily, the reasons for the excess weld design strengths were assumptions  
373 of lower electrode strengths in the original design and intentional over sizing of the  
374 weld to assure failure modes by ductile steel elements. Although the conservative  
375 designs do not imply anything regarding the quality of the welds produced by the  
376 fabricator, the conservative designs gave a greater margin of error in the event that  
377 the welds were deficient.
- 378 • **Focus on critical conditions.** The demand-to-capacity ratios calculated in the  
379 preliminary analytical program were useful in identifying connections that were most  
380 likely to fail in the event of a deficient weld. This information was used to target the  
381 most critical connections for the subsequent test program.

382  
383  
384  
385  
386  
387  
388

389 **REFERENCES**

390 1. ACI 318-05 Building Code Requirements for Structural Concrete and Commentary.  
391 American Concrete Institute. Farmington Hills, MI. 2005.  
392 2. IBC International Building Code. International Code Council. 2006.  
393 3. PCI MNL 120 Design Handbook 6<sup>th</sup> Edition. Precast/Prestressed Concrete Institute.  
394 Chicago, IL. 2004.  
395 4. PCI MNL 116 Manual for Quality Control for Plants and Production of Structural  
396 Precast Concrete Products, 4th Edition Precast/Prestressed Concrete Institute.  
397 Chicago, IL. 199.  
398 5. AWS D1.6 Structural Welding Code Stainless Steel. Miami, FL. 2007.  
399 6. ACI 437.1R-07 Load Tests of Concrete Structures: Methods, Magnitude, Protocols,  
400 and Acceptance Criteria report. American Concrete Institute. Farmington Hills, MI.  
401 2007.  
402 7. PCI MNL 135-00 Tolerances Manual for Precast and Pre Stressed Concrete  
403 Construction, Precast/Prestressed Concrete Institute. Chicago, IL 2000.